TION REPORT

1. Name of Work : IMPROVEMENTS TO PARK FENCING AND OTHER WORKS IN WARD NO.12 SHETTYHALLI SUB DIVISION

3. Head of Account which is Chargeable : P3292

4. Entrustment Order No. & Dt. : EE/DD/WO/538/2019-20. Dt 01-02-2020

5. Name of Contractor : M/S TECHNICAL MANAGER (WEST)

6a. Time stipulated for completion of work : 90 days.

b. Delay in Execution of work :

7. Measurement recorded in : M.B.No. 4870/2019-20

Page No. 486916 to 486926.

1. Check measurement of the Asst. : M.B.No.....

Page No.....

9. Name of the Office / Official : AEE Shettyhalli

In charge of the work :

10. a) Asst. Eng/ Junior Eng. : Krishnamurthy

b) Asst. Exe. Engineer : Janardhan.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10 Lk	981223=00	—	18777-00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST.EXE.ENGINEER
SHETTYHALLI SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mananagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner